Code	Scheme	Approved Capital Programme	Total Slippage B/Fwd from 2021/22	Adjustment to Approved Capital Programme	Total Budgeted Capital Programme	CAPITAL P Total Deliverable Programme 2022/23	Actual Expenditure 2022/23	Variance (Underspend) to Deliverable Programme 2022/23	Variance Overspend to Deliverable Programme 2022/23	Slippage against Deliverable Programme 2022/23	Capital Programme Forecast spend (in addition to Deliverable Prog Slippage) in 2023/24 to 2026/27	Budget no longer required
		£	£	£	£	£	£	£	£	£	£	£
General Fund	Projects											
Leisure												
CA642 Reception infras	structure review - All sites		120,000		120,000	40,000	-	-	-	(40,000)	80,000	-
CA643 All Leisure Etar	mis - Security Swipe - (linked to security project)		30,000		30,000	10,000	-	(10,000)	-	-	-	20,0
CA644 EVLC - Boilers	and CHP		30,000		30,000	-	-	-	-	-	-	30,0
CA645 EVLC - Fitness	Studio renewal of equipment		153,000		153,000	153,000	143,817	(183)	-	(9,000)	-	-
CA646 CVSC - Remod			204,000		204,000	30,000		-		(30,000)		-
							-	-	-			
CA649 CVSC - Sports	Hall Ceiling asset review	260,000			260,000	30,000	-	-	-	(30,000)	230,000	-
CA650 EVLC - ASHP -	Salix Round 3 Funding			818,000	818,000	752,770	516,853	(137,917)	-	(9,000)	3,000	-
CA651 EVLC - GSHP -	- Salix Round 3 Funding			351,000	351,000	927,694	1,078,216	-	150,522	(9,000)	3,000	-
CA652 LMLC - ASHP -	Salix Round 3 Funding			656,000	656,000	912,315	863,002	(49,313)	-	(30,000)	12,000	-
CA653 EVLC - Solar - S	-			750,000	750,000	228,400	240,311	-	11,911	(42,000)	18,000	-
CA654 LMLC - Solar - S	Salix Round 3 Funding			350,000	350,000	52,928	78,065	-	25,137	(8,000)	3,000	-
Phoenix House	e											
CA487 Etarmis - Secur	rity Swipe - (linked to security project)		50,000		50,000	20,000	-	-	-	(20,000)	30,000	-
Play Areas												
CA472 Open Space Inf	frastructure (incl Play Areas)		40,000		40,000	35,216	-	(216)	-	(35,000)	-	4,78
CA632 Play area refurb	pishment - Amory Park Tiverton		74,000	56,000	130,000	130,000	129,999	(1)	-	-	-	-
CA648 Play Area Ches	stnut Drive Willand		25,000		25,000	-	-	-	-	-	-	25,00
NDDC Share (9 Industrial III-16											
	& Industrial Units											
	nit 17 - remodelling options		510,000		510,000	80,000	-	-	-	(80,000)		-
CA574 36 & 38 Fore St	treet including Flat above structure & cosmetic works	150,000	47,000		197,000	90,000	-	-	-	(90,000)	107,000	-
Other Projects	1											
CA491 Fire Dampeners	s - Corporate sites		80,000		80,000	80,000	-	-	-	(80,000)	-	-
	h - Remodelling - additional parking spaces		90,000		90,000	30,000	-	-	-	(30,000)		-
	flood defence schemes - St Marys Hemyock		50,000		50,000	-	-	-	-	-	50,000	-
-	flood defence schemes - Ashleigh Park Bampton		87,000		87,000	20,000	-	-	-	(20,000)		-
CA576 Tiverton Town (140,000		140,000	-	-	-	-	-	-	140,00
CA832 Land acquisition			1,000,000		1,000,000	-	-	-	-	-	1,000,000	-
CA835 Depot Design &	& Build - Waste & Recycling	250,000			250,000	-	-	-	-	-	250,000	-
	e - Structural solution for damp	62,000			62,000	-	-	-	-	-	62,000	-
CA511 Regeneration P		500,000			500,000	-	-	-	-	-	-	500,00
CA908 Grave Digger -					-	-	24,500	-	24,500	-	-	-
HIF Schemes												
	vn Centre Relief Road (HIF bid)	8,414,000	3,638,000		12,052,000	4,044,000	402,294	294	-	(3,642,000)	8,008,000	-
	361 Junction Phase 2 (HIF bid)	4,640,000			4,640,000	115,000	133,406	-	18,406		-	4,506,5
Francis Day	relopment Schemes											
Economic Dev	tricity generation Project - Tiverton Weir	420,000	800,000		1,220,000	20,000				(20,000)	1,200,000	
04500 11 1			000 000			20,000	-	-	-	(20,000)	1 200 000	-

	Notes
	Projected completion Q3 23/24. Additional costs of £40k approved in 23/24 Capital
0	programme. (Total Project £160k) Projected completion Q3 23/24. This project is part a wider scheme 'Replacement
	of all Leisure sites access system' at a value of £200k included in 23/24 MTFP.
U	This sum (funded by UCR) will be used to partially offset MDDC contribution for Salix projects on CA650 & CA651
	Awaiting delivery of spin bikes. Budget balance to slip into 23/24 where shortfall to be covered by the sale of outgoing equipment.
	Feasibility & Procurement exercise in 23/24. Project delivery likely in 24/25
	Procurement exercise in 23/24. Project delivery in 24/25
	Forecast Project completion during Q1 23/24. Slippage rolled forward on this
	scheme & pro-rata'd across other Salix schemes below (based on anticipated
	Forecast Project completion during Q1 23/24. Slippage pro-rata'd across Salix schemes based on anticipated 23/24 spend
	This project now includes GSHP as well as ASHP at LMLC. Forecast Project
	completion during Q1 23/24. Slippage pro-rata'd across Salix schemes based on anticipated 23/24 spend
	Forecast Project completion during Q2 23/24. Slippage pro-rata'd across Salix schemes based on anticipated 23/24 spend
	Forecast Project completion during Q1 23/24. Slippage pro-rata'd across Salix
	schemes based on anticipated 23/24 spend
	Projected completion Q3 23/24
4	£4.8k used towards play area contribution please see note on CA648 below. Remaining Project delivery expected in Q3 23/24
	£63k Contribution from S106. Project complete Q3
0	£25k Play area contribution coded to Revenue & will be funded by NHB (also see
	comment on CA472 above)
	Feasibility during Q3 & Q4 23/24. Subject to outcome of current marketing exercise.
	Feasibility & Procurement exercise in 23/24.
	Projected completion Q3 23/24 Feasibility & Procurement exercise in 23/24. Project delivery in 25/26
	Environment Agency are the lead organisation on this project
	Environment Agency are the lead organisation on this project
0	This expenditure will be revenue in nature
	This project is dependent on availability of land in the appropriate location This project is likely to be commence in 24/25
	This project is likely to be delivered in 24/25
0	This project is no longer required
	Acquisition above £20k diminimis - therefore moved from Revenue
	This project is subject to securing additional funding - LUF 3 Bid
4	This project has been paused due to increased costs, unless additional funding
-	can be identified.
	Final Feasibility & Procurement exercise in 23/24

ICT Projects CA425 Server farm expansion/upgrades	£	£ 74,000	£	£	£	£	£	_			
		74,000					L	£	£	£	£
CA425 Server farm expansion/upgrades		74,000									
				74,000	74,000	6,545	(455)	-	(67,000)	-	-
CA433 Additional Unified Communications budget		96,000		96,000	-	-	-	-	-	-	96,000
CA456 CRM replacement		175,000		175,000	-	-	-	-	-	-	175,000
CA437 Digital Transformation		33,000		33,000	-	-	-	-	-	-	33,000
CA480 Lalpac Licensing System replacement		80,000		80,000	-	-	-	-	-	-	80,000
CA496 Hardware replacement of Network Core Switch				-	-	33,000	-	33,000	-	-	-
CA498 Laptop/desktop refresh - Workstation	150,000			150,000	150,000	117,796	(32,204)	-	-	-	-
CA463 Secure WIFI Replacement	60,000			60,000	60,000	-	-	-	(60,000)	-	-
CA499 Network Switch/Firewall Refresh (all sites except P/House)	50,000			50,000	50,000	-	-	-	(50,000)	-	-
Other General Fund Development Projects											
CA493 3 Rivers Scheme - Bampton	1,206,000	1,612,000	299,000	3,117,000	2,818,000	1,876,704	(296)	-	(941,000)	299,000	-
CA462 3 Rivers Scheme - Riverside Development (rear of Town Hall) Tiverte	on 99,000	613,000	1,861,000	2,573,000	2,573,000	3,266,646	-	693,646	-	-	-
CA486 * 3 Rivers scheme - Knowle Lane, Cullompton		7,954,000		7,954,000	255,580	134,821	241	-	(121,000)	7,698,000	-
CA495 * 3 Rivers Schemes - Future Projects	2,229,000	1,700,000		3,929,000	3,929,000	-	(3,929,000)	-	-	-	3,929,000
CA581 Post Hill Tiverton		4,460,000		4,460,000	500,000	-	(500,000)	-	-	-	4,460,000
CA494 Park Road (Delivery of this project is yet to be determined until conclusion of marketing exercise & therefore maybe a Capital Receip * These schemes require signed loan agreements before they can be		875,000		2,140,000	886,085	85,085	(0)	-	(801,000)	1,254,000	-
Private Sector Housing Grants											
CG201 Disabled Facilities Grants-P/Sector	577,000			577,000	500,000	420,526	(79,474)	-	-	-	156,000
CA303 HMO Scheme 1			353,000	353,000	353,000	326,653	(347)	-	(26,000)	-	-
CA304 HMO Scheme 2			336,000	336,000	336,000	299,836	(164)	-	(36,000)	-	-
Total General Fund Projects	20,332,000	24,840,000	5,830,000	51,002,000	20,285,988	10,178,074	(4,739,036)	957,122	(6,326,000)	21,038,000	14,155,378

	Notes
	Forecast project completion Q3 2023/24. This has a dependency on the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
0	This Project will be cloud based and will be charged to Revenue. This has a dependency on the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
0	This Project will be cloud based and will be charged to Revenue. This has a dependency on the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
0	This Project will be cloud based and will be charged to Revenue. This has a dependency on the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
0	This Project will be cloud based and will be charged to Revenue. This has a dependency on the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
	Project complete in Q4. To be funded by ICT EMR
	Project complete in Q4 2022/23. Costs associated with Member laptops to be funded by Revenue EMR.
	Forecast project completion Q4 2023/24. This has a dependency on available staffing resource & the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
	Forecast project completion Q4 2023/24. This has a dependency on available staffing resource & the reliability of the supply chain which is & will be effected for the foreseeable future due to the shortage in availability of various components.
_	
	Project due to complete 2023/24.
	Project due to complete 2023/24
	Project due to complete 2023/24.
	Planning permission being sought. Awaiting a decision from the Council as to the
0	future of this development. This budget is no longer required as the new capital programme includes budgets
U	for various feasibility studies.
0	This Budget is no longer required as 3 Rivers did not submit a Tender for this
	project Awaiting a decision from the Council as to the future of this development.
0	Underspend of £77k & underspend of £79k on deliverable budget (Total £156k) will remain in the EMR for future spending
	Approved at 09/08/22 Cabinet. Slippage for refurb works to bring HMO into use
	Approved at 09/08/22 Cabinet. Slippage for refurb works to bring HMO into use
0	
8	

Code Scheme	Approved Capital Programme	Total Slippage B/Fwd from 2021/22	Adjustment to Approved Capital Programme	Total Budgeted Capital Programme	Total Deliverable Programme 2022/23	Actual Expenditure 2022/23	Variance (Underspend) to Deliverable Programme 2022/23	Variance Overspend to Deliverable Programme 2022/23	Slippage against Deliverable Programme 2022/23	Capital Programme Forecast spend (in addition to Deliverable Prog Slippage) in 2023/24 to 2026/27	Budget no longer required
	£	£	£	£	£	£	£	£	£	£	£
HRA Projects - Existing Housing Stock											
CA100 Major Repairs to Housing Stock	2,465,000	359,000		2,824,000	2,824,000	2,769,543	(457)	-	(54,000)	-	-
CA111 Renewable Energy Fund	250,000			250,000	250,000	336,130	-	86,130	-	-	-
CG200 Home Adaptations - Disabled Facilities	300,000			300,000	300,000	309,554	-	9,554	-	-	-
** Housing Schemes (1:4:1 Receipt) Projects											
CA147 Affordable Housing/ Purchase of ex RTB	400,000			400,000	400,000		(400,000)	-	-	-	289,90
Ŭ	400,000			400,000	400,000		(400,000)				200,00
CA179 RTB Buyback - 12 Shortridge Mead Tiverton	25.000			25.000	-	110,100	-	110,100	-	-	-
CA158 Housing 1-4-1 Scheme - Project 1	35,000			35,000	35,000	-	-	-	(35,000)	-	-
CA159 Housing 1-4-1 Scheme - Project 2	150,000			150,000	150,000	145,793	(4,207)	-	-	-	-
CA160 Future Housing schemes - 1:4:1 - Project 3 (15% enabling budget)	113,000			113,000	8,000		-	-	(8,000)		-
CA161 Future Housing schemes - 1:4:1 - Project 4 (15% enabling budget)	21,000			21,000	5,000		-	-	(5,000)		-
CA162 Future Housing schemes - 1:4:1 - Project 8 (15% enabling budget)	360,000			360,000	60,000	-	-	-	(60,000)	300,000	-
CA155 Modular Housing - St Andrews, Cullompton		341,000	125,000	466,000	466,000	385,926	(74)	-	(80,000)	-	-
CA181 Housing 1-4-1 Scheme - Project 41	-			-	-	110,544	-	110,544	-	-	-
** Housing Development Schemes											
CA154 Modular Housing - Shapland Place, Tiverton	-	1,023,000	375,000	1,398,000	1,198,000	752,670	(330)	-	(445,000)	200,000	-
CA163 Housing Scheme - Project 11	1,500,000			1,500,000	84,000	79,326	326	-	(5,000)	1,416,000	-
CA164 Housing Scheme - Project 14	800,000			800,000	49,000		-	428	-	751,000	-
CA165 Housing Scheme - Project 16	900,000			900,000	2,000	-	(2,000)	-	-	-	900,00
CA166 Housing Scheme - Project 18	900,000			900,000	49,000	52,742	-	3,742	-	847,000	-
CA167 Housing Scheme - Project 19	1,400,000			1,400,000	-	-	-	-	-	-	1,400,00
CA168 Housing Scheme - Project 17 (15% enabling budget)	150,000			150,000	-	-	-	-	-	-	150,00
CA169 Housing Scheme - Project 9 (15% enabling budget)	195,000			195,000	73,000	82,526	-	9,526	-	112,000	-
CA170 Housing Scheme - Project 10 (15% enabling budget)	195,000			195,000	77,000		-	11,781	-	106,000	-
CA171 Housing Scheme - Project 15 (15% enabling budget)	690,000			690,000	175,000	187,527	-	12,527	-	502,000	-
CA172 Housing Scheme - Project 12 (15% enabling budget)	225,000			225,000	-	-	-	-	-	-	225,00
CA173 Housing Scheme - Project 13 (15% enabling budget)	165,000			165,000	-	-	-	-	-	-	165,00
								-	-	450.000	-
CA174 Housing Scheme - Project 29 (15% enabling budget)	150,000			150,000	-	-	-	-	-	150,000	

	Notes
	OF (1) Olympic to as in a late of the third density of the second sectors of
	£54k Slippage is related to the Modernisation contract.
	Additional spend in 22/23 is to bring works up to date as underspent in 21/22.
	These additional costs will funded from Renewable Energy EMR. Overspend due to critical adaptations with timescales less than 3 months. These
	additional costs will funded from the Housing maintenance fund EMR.
)	1 RTB buyback purchase in Q2 detailed on CA179 (line below)
	This is an RTB Buyback, budget on CA147 (line above)
	Projected completion 23/24 - additional £10k Budget reflected in the draft MTFP
	Project complete in Q4
	Project complete in Q4 Project completion 22/24
	Projected project completion 23/24 Projected project completion 23/24
	Projected project completion 23/24 Projected project completion 24/25 Currently hudgeted under 1:1 projecte. This
	Projected project completion 24/25 - Currently budgeted under 1:1 projects - This project will be a bid from Homes England & if successful categorised under
	Housing Development schemes
	Project due for completion Q2 23/24 -Total approved budget £1m to deliver 6 x
	Net Zero homes. Additional costs associated with Planning Permission including mature planting, additional parking & contract inflation. However, £572k of funding
	obtained for project (£120k BRLFT2 Fund & 40% from 1:4:1 receipts) – HRA
	funding of actual spend shown in table below. Therefore Net cost of project is
	estimated to be circa £442k under budget.
	This budget is approved in 23/24 & will be adjusted to reflect these 22/23 upfront
	costs
	Project due for completion Q4 23/24 - Total approved budget £1.5m to deliver 8 x
	Net Zero homes. Additional costs associated with Planning Permission - including additional EV charging points & communal glazing & contract inflation. However
	£852k of funding obtained for project (£160k BRLFT2 Fund & £692k contribution
	agreed from Homes England of which 75% due on Project commencement
	(£519k) & the remainder (£173k) will be applied in 23/24 on project completion) – HRA funding of actual spend shown in table below. Therefore Net cost of project is
	estimated to be circa £357k under budget.
	Projected project completion 23/24
	Projected project completion 23/24
)	The Housing Delivery programme has been reviewed following consultation with
	stakeholders, feasibility studies & available funding. This project has been flagged
	in new MTFP for delivery in 26/27
	Projected project completion 23/24
)	This Project will be delivered as a traditional build 1:4:1 scheme as site not suitable for Pod construction - please see scheme CA160 above
)	The Housing Delivery programme has been reviewed following consultation with
	stakeholders, feasibility studies & available funding. This Project has been
	removed from the Housing Delivery Programme
	Projected project completion 23/24
	Projected project completion 23/24
	Projected project completion 23/24
J	The Housing Delivery programme has been reviewed following consultation with stakeholders, feasibility studies & available funding. This project has been flagged
	in new MTFP for delivery in 26/27
)	The Housing Delivery programme has been reviewed following consultation with
	stakeholders, feasibility studies & available funding. This project has been flagged in new MTFP for delivery in 26/27
	Projected project completion 24/25, however there will be enabling spend in 23/24
	r rojested projest completion 24/20, nowever there will be enabling spend in 23/24
)	The Housing Delivery programme has been reviewed following consultation with
	stakeholders, feasibility studies & available funding. This project has been flagged
	in new MTEP for delivery in 26/27
	in new MTFP for delivery in 26/27

Code Scheme	Approved Capital Programme	Total Slippage B/Fwd from 2021/22	Adjustment to Approved Capital Programme	Total Budgeted Capital Programme	Total Deliverable Programme 2022/23	Actual Expenditure 2022/23	Variance (Underspend) to Deliverable Programme 2022/23	Variance Overspend to Deliverable Programme 2022/23	Slippage against Deliverable Programme 2022/23	Capital Programme Forecast spend (in addition to Deliverable Prog Slippage) in 2023/24 to 2026/27	Budget no longer required
	£	£	£	£	£	£	£	£	£	£	£
HRA Other Projects											
CA176 Westexe - Structural Communal area work (stairwells, steps)	100,000			100,000	20,000	-	(20,000)	-	-	-	100,000
CA151 Garages Block - Redevelopment	92,000	408,000	(500,000)	-	-	-	-	-	-	-	-
CA152 Post Hill, Tiverton	2,200,000	3,217,000		5,417,000	513,000	1,119,555	-	606,555	-	4,297,000	-
CA177 Old Road Depot remodelling options - forecast expenditure to maintain operations	50,000			50,000	50,000	-	-	-	(50,000) -	-
CA124 Queensway (Beech Road) Tiverton (3 units)		550,000		550,000	450,000	313,554	(446)	-	(136,000) 100,000	-
CA126 Sewerage Treatment Works - Washfield	-	25,000		25,000	25,000	-	-	-	(25,000) -	-
Total HRA Projects	13,971,000	5,923,000	-	19,894,000	7,263,000	6,893,699	(427,188)	960,887	(903,000) 8,902,000	3,394,900
CAPITAL PROGRAMME GRAND TOTAL	34,303,000	30,763,000	5,830,000	70,896,000	27,548,988	17,071,773	(5,166,224)	1,918,009	(7,229,000) 29,940,000	17,550,278

	Notes
0	Project complete - works under £20k diminimis
	This project has been vired to schemes CA154 & CA155
	This project has been vied to schemes CA154 & CA155
	This project will slip to 23/24, where additional monies have been approved as part
	of MTFP. It is envisaged this project will complete during 25/26. The overspend is
	due to an unbudgeted S106 payment
	This budget will be utilised during 23/24
	Projected completion Q2 23/24.
	,
	Projected Project completion during 23/24
0	
8	

CAPITAL PROGRAMME FUNDING OUTTURN 2022/23

General I	Fund	Approved	Total Slippage	Adjustment to	-	Total Deliverable	-
Code	Description	Capital Programme	B/Fwd from 2021/22	Approved Capital Programme	Capital Programme	Programme 2022/23	2022/23
9801	S106 (Revenue) Contributions	0	50,000	56,000	106,000	56,000	63,281
9803	Capital Grants Unapplied - DCC	0	20,000	0	20,000	20,000	0
9990	RCCO - From Revenue EMR's - Other	0	67,000	200,000	267,000	200,000	184,264
9945	RCCO - From Revenue EMR's - Leisure	0	0	190,000	190,000	190,000	53,261
9993	RCCO - From Revenue EMR's - Econ Development	80,000	0	0	80,000	20,000	0
9994	RCCO - From Revenue EMR's - ICT	260,000	45,000	0	305,000	260,000	128,521
9996	RCCO - From Revenue EMR's - Capital	48,000	132,000	0	180,000	80,000	40,000
9997	RCCO - From Revenue EMR's - Waste Infrastructure EMR	250,000	0	0	250,000	0	0
9701	Govt Grant (DCLG passported from DCC)	577,000	0	489,000	1,066,000	989,000	909,526
9727	New Homes Bonus	81,000	1,516,000	0	1,597,000	470,216	112,534
9980	Usable Capital Receipts	5,000	358,000	0	363,000	166,000	64,545
9942	Borrowing	5,977,000	22,329,000	2,160,000	30,466,000	10,991,665	5,363,255
9952	DCC Funding - HIF Project	153,000	0	0	153,000	0	0
9956	Salix Round 3 Funding	0	0	2,735,000	2,735,000	2,684,107	2,723,187
9959	HIF Funding	6,465,000	323,000	0	6,788,000	2,263,000	535,700
9961	Govt Grants - Levelling - up Funding	6,436,000	0	0	6,436,000	1,896,000	0
GF Total		20,332,000	24,840,000	5,830,000	51,002,000	20,285,988	10,178,074

HRA Code	Description	Approved Capital Programme	Total Slippage B/Fwd from 2021/22	Adjustment to Approved Capital Programme	Total Budgeted Capital Programme	Total Deliverable Programme 2022/23 Funding	Actual Funding 2022/23
9980	Usable Capital Receipts	854,000	308,000	0	1,162,000	491,000	373,670
9981	UCR 1:4:1 Replacement Homes	432,000	356,400	0	788,400	579,600	426,367
9710	MRA Reserve	2,465,000	359,000	0	2,824,000	2,824,000	2,769,543
9727	New Homes Bonus	21,000	0	0	21,000	0	0
9944	RCCO - From HRA Revenue EMR's - Other	0	25,000	0	25,000	25,000	0
9991	RCCO - From HRA Revenue EMR's - Renewable Energy	250,000	0	0	250,000	250,000	336,130
9992	RCCO - From HRA Revenue EMR's - Afford Rents Surplus	299,000	148,000	0	447,000	148,000	0
9998	RCCO - From HRA Revenue EMR's - HMF	0	1,171,600	0	1,171,600	1,028,600	330,242
9802	Capital Grants Unapplied - S106 Afford Housing	170,000	0	0	170,000	0	0
9705	Government Grants - Homes England Funding	3,031,000	338,000	0	3,369,000	567,050	519,000
9706	Government Grants - One Public Estate Funding	0	0	0	0	0	280,000
9942	Borrowing	6,449,000	3,217,000	0	9,666,000	1,349,750	1,858,748
HRA Tot	al	13,971,000	5,923,000	0	19,894,000	7,263,000	6,893,699
						0	
Grand To	otal	34,303,000	30,763,000	5,830,000	70,896,000	27,548,988	17,071,773