Appendix F - 2023/24 Capital Programme

Capital Expenditure Summary			Total Budgeted	Total		Forecast for		Variance to
		Prior Year	Capital	Deliverable	Actual	Remainder of	Total Forecast	Deliverable
		Project Costs	Programme	Programme	Expenditure	Year	Spend for 2023/24	Programme
- 11	Sub Area	£000's	£000's	£000's	£000's	£000's	£000's	£000's
General Fund								
Leisure	Exe Valley Leisure Centre	1,979	176	176	- -	211	179	3
Leisure	Lords Meadow Leisure Centre	941	416	416	37	161	198	(218)
Leisure	Culm Valley Sports Centre	-	560	156	1	62	63	(93)
Leisure	Leisure - Other	-	200	200	-	-	-	(200)
Leisure	Leisure - Climate Change/Net Zero	-	396	396	-	-	-	(396)
Other MDDC Buildings	Other - Climate Change/Net Zero	-	1,220	20	-	=	-	(20)
Other MDDC Buildings	Phoenix House	-	183	183	=	50	50	(133)
Other MDDC Buildings	MDDC Depots	-	1,250	1,000	-	-	-	(1,000)
Other MDDC Buildings	MDDC Shops/Industrial Units	14	707	277	-	-	-	(277)
HIF	HIF Schemes	1,569	29,757	13,216	-	77	77	(13,139)
Private Sector Housing	Private Sector Housing	626	2,608	2,608	1,461	1,278	2,739	131
Other	General Car Parks	-	90	90	-	-	-	(90)
Other	Parks & Play Areas	-	35	35	3	-	3	(33)
Other	ICT Projects	7	637	637	132	237	369	(268)
Other	Other Projects	-	626	514	215	212	428	(87)
Other GF Development Projects	Other General Fund Development Projects	16,796	25,798	25,798	2,405	234	2,639	(23,159)
GF Projects	Leasing - GF	-	381	381	353	-	353	(27)
General Fund Subtotals		21.932	65,040	46,103	4,576	2,522	7,098	(39,006)
General i una Gubtotais		21,332	Total Budgeted	Total	4,570	Forecast for	7,030	Variance to
		Prior Year	Capital	Deliverable	Actual	Remainder of	Total Forecast	Deliverable
		Project Costs	Programme	Programme	Expenditure	Year	Spend for 2023/24	Programme
Area	Sub Area	£000's	£000's	£000's	£000's	£000's	£000's	£000's
HRA		20000	20000	2000	20000	20000		20000
HRA Projects	Existing Housing Stock	_	3,094	3,094	2,434	688	3,122	28
HRA Projects	Housing Schemes (1:4:1 Projects)	1,031	5,465	2,522	745	80	825	(1,697)
HRA Projects	Housing Development Schemes (HE)	1,031	46.944	13,504	2,697	331	3.028	(10,476)
HRA Projects	Other HRA Projects	2,535	20,365	2,704	2,697	15	260	(2,444)
HRA Projects	Leasing - HRA	2,555	180	2,704 180	106	74	180	(Z, 444)
TITA FIUJECIS	Leasing - Til VA	_	100	100	100	74	160	-
HRA Subtotals		4,961	76,048	22,004	6,227	1,188	7,415	(14,589)
Grand Totals		26,893	141,088	68,107	10,803	3,710	14,513	(53,595)

Capital Funding Summ	nary							
Funding Type	Funding Description	Total Budgeted Capital Programme £000's	Total Deliverable Programme £000's	Actual Funding £000's	Forecast for Remainder of Year £000's	Total Forecast Funding for 2023/24 £000's	Variance to Deliverable Programme £000's	
General Fund								
Revenue	RCCO - From Revenue EMR's - Other	129	129	44	10	54	(75)	
Revenue	RCCO - From Revenue EMR's - Leisure	137	137	- 4	118	114	(23)	
Revenue	RCCO - From Revenue EMR's - Econ Development	80	20	-	-	-	(20)	
Revenue	RCCO - From Revenue EMR's - ICT	545	545	132	223	355	(190)	
Revenue	RCCO - From Revenue EMR's - Capital	120	72	-	-	-	(72)	
Revenue	RCCO - From Revenue EMR's - Waste Infrastructure EMF	250	-	-	-	-	-	
Revenue	New Homes Bonus	1,122	467	43	119	162	(305)	
Capital Grants	Capital Grants Unapplied - DCC	20	20	-	-	-	(20)	
Capital Grants	Govt Grant (DCLG passported from DCC)	525	525	334	346	680	155	
Capital Grants	DCC Funding - HIF Project	1,500	153	-	-	-	(153)	
Capital Grants	Salix Round 3b Funding	265	265	-	-	-	(265)	
Capital Grants	HIF Funding	6,967	3,312	-	77	77	(3,235)	
Capital Grants	Govt Grants - Levelling - up Funding	17,975	6,436	-	-	-	(6,436)	
Capital Grants	Salix Funding or Equivalent - to be identified	-	-	-	-	-	-	
Capital Grants	DLUHC - Changing Places Fund bid	153	153	9	91	100	(53)	
Capital Grants	LAHF (Homeless Properties)	1,036	1,036	626	409	1,035	(1)	
Capital Grants	Homes for Ukraine	658	658	457	173	630	(27)	
Capital Grants	SPF Funding (DLUHC)	143	143	99	45	143	-	
Capital Grants	REPF Funding (DLUHC)	204	204	76	128	204	-	
Capital Receipts	Usable Capital Receipts	413	400	-	197	197	(203)	
Borrowing	Borrowing 3 Yrs	25,823	25,823	2,405	248	2,653	(23,170)	
Borrowing	Borrowing 5 Yrs	103	103	-	-	-	(103)	
Borrowing	Borrowing 10 Yrs	3,686	3,686	-	-	_	(3,686)	
Borrowing	Borrowing 25 Yrs	1,478	108	1	- 1	_	(108)	
Borrowing	Borrowing 50 Yrs	1,328	1,328	-	340	340	(988)	
Borrowing	GF - Lease Finance	381	381	353	-	353	(27)	
General Fund Subtotal	s	65,041	46,104	4,575	2,523	7,097	(39,005)	

Area	Sub Area	Total Budgeted Total Capital Deliverable Area Programme Programme Actual Funding £000's £000's £000's		Actual Funding £000's	Forecast for Remainder of Year £000's	Total Forecast Funding for 2023/24 £000's	Variance to Deliverable Programme £000's	
HRA								
Revenue	S106 (Revenue) Contributions	1,000	200	64	17	81	(119)	
Revenue	MRA Reserve	2,539	2,539	2,079	531	2,610	71	
Revenue	RCCO - From HRA Revenue EMR's - Other	25	25	-	-	-	(25)	
Revenue	RCCO - From HRA Revenue EMR's - Renewable Energy	250	250	121	87	208	(42)	
Revenue	RCCO - From HRA Revenue EMR's - Afford Rents Surplu	342	342	135	13	148	(194)	
Revenue	RCCO - From HRA Revenue EMR's - HMF	310	310	849	12	861	551	
Capital Grants	Capital Grants Unapplied - S106 Afford Housing	-	-	-	-	-	-	
Capital Grants	Government Grants - Homes England Funding	24,964	4,404	1,515	281	1,796	(2,608)	
Capital Grants	One Public Estate Funding	3,285	240	-	-	-	(240)	
Capital Receipts	Usable Capital Receipts	1,238	741	570	120	690	(51)	
Capital Receipts	UCR 1:4:1 Replacement Homes	1,873	704	381	38	419	(285)	
Borrowing	Borrowing 25 Yrs	50	50	-	-	_	(50)	
Borrowing	Borrowing 50 Yrs	39,992	12,019	407	14	421	(11,598)	
Borrowing	HRA - Lease Finance	180	180	106	74	180	- '	
HRA Subtotals		76,048	22,004	6,227	1,187	7,414	(14,590)	
Grand Totals		141,089	68,108	10,802	3,710	14,511	(53,595)	

			Total Budgeted	Adjustment to	Total						
Cost Centre	Project Title	Prior Year	Capital Programme	Approved	Deliverable	Actual	Forecast Spend	Total Actual & Forecast	Variance	Variance Type	Notes
occi comin	7 1 10,000 11110	Project Costs	(2023/24	Capital Programme	Programme (2023/24)	Expenditure	in Q4	Expenditure	varianoo	Va.10.100 1 ypo	
		£000's	Onwards) £000's	£000's	£000's	£000's	£000's	£000's	£000's		
CA645	EVLC - Fitness Studio renewal of equipment	143,817	9,000	20000	9,000	297	13,581	13,878	4,878	Overspend	Additional costs offset by forecast underspends on CA657, CA658 & CA659
CA650	EVLC - ASHP - Salix Round 3 Funding	516,853	12,000		12,000	- 156,066	27,012	- 129,054 -		Underspend	Project due to complete in Q4
CA651	EVLC - GSHP - Salix Round 3 Funding	1,078,216	12,000		12,000	123,267	7,500	130,767	118,767	Overspend	Project due to complete in Q4
CA653	EVLC - Solar - Salix Round 3 Funding	240,311	60,000		60,000	1,100	78,604	79,704	19,704	Overspend	Project due to complete in Q4
CA642 CA652	Reception infrastructure LMLC - ASHP - Salix Round 3 Funding	863,002	160,000 42,000		160,000 42,000	22,462	2,500	24,962	160,000 17,038	Slippage Underspend	This project is linked with CA655 - spend now anticipated in 2024/25 as new leisure management system required Project due to complete in Q4
CA652	LMLC - Solar - Salix Round 3 Funding	78,065	42,000 11,000		42,000 11,000	5,126	2,500	7.626	17,038	Underspend	Project completed 02
CA646	CVSC - Remodelling of Ground Floor	76,000	204,000		30,000	3,120	15,000	15,000 -	15,000	Slippage	Initial works are anticipated to start in Q4
0,1010	CVCC Training of Cround Floor		201,000		00,000		10,000	10,000	10,000	Спррадо	Review undertaken, no works required. However this capital may be required to support other projects at CVSC, such as changing places and
CA649	CVSC - Sports Hall Ceiling asset review	-	260,000		30,000	750	- 750		30,000	No Longer Required	other items.
CA582	Hydromills Electricity generation Project - Tiverton Weir	-	1,220,000		20,000	-	-			No Longer Required	Hydromills not considered viable at the present time. Feasibility works to be undertaken on alternative sustainable options
CA487	Etarmis - Security Swipe - (linked to security project)	-	80,000		80,000	-	50,000	50,000 -	30,000	No Longer Required	It is forecast that this project will be completed during Q4. Additional spend is required because of the fire safety element not in the original
CA832	Land acquisition for operational needs	-	1,000,000		1,000,000	-	-	- -	1,000,000		Continuation of the search for a suitable site.
CA835	Depot Design & Build - Waste & Recycling Market Walk Unit 17 - remodelling options		250,000 510,000		80,000			i .		Slippage	This project would commence following a land acquisition & not expected to be undertaken until at least 24/25 In negotiations with Tenant to rent the unit - no alterations required
CA584	36 & 38 Fore Street including Flat above structure &	-	510,000		80,000	-	-	-	80,000	No Longer Required	in negotiations with Tenant to Tent the unit - no alterations required
CA574	cosmetic works	13,530	197,000		197.000				197 000	Slippage	Options currently being assessed
CA719	CA719 Cullompton Town Centre Relief Road (HIF)	1,569,466	29,680,000	77,000	13,216,000	-	77,000	77,000 -	13,139,000	Slippage	Project on Hold. This project is subject to securing additional funding - LUF3 Bid. £77k of new Capacity Funding to submit a new bid in Q4
CA303	HMO Scheme 1	326,653	26,000	,	26,000	-	10,000	10,000 -	16,000	Underspend	Waiting for Listed Building consent. Only roof works considered as capital
CA304	HMO Scheme 2	299,836	36,000		36,000	44,360	-	44,360	8,360	Overspend	Additional cost to be funded from Homelessness EMR & Delegated decision 27/07/23. Only roof works to be included as capital spend.
CA490	West Exe South - Remodelling - additional parking	-	90,000		90,000	-	-		90,000	Slippage	Options currently being assessed
CA472	Open Space Infrastructure (incl Play Areas)	-	35,000		35,000	2,500	-	2,500 -	32,500	Slippage	Anticipated project completion Q2 24/25
CA425 CA463	Server farm expansion/upgrades	6,545	67,000		67,000	-	7.000		67,000	Slippage	It is anticipated this project will be completed during Q1 24/25
CA463	Secure WIFI Replacement Network Switch/Firewall Refresh (all sites except	-	60,000		60,000	53,266	7,000	60,266	266	Overspend	It is anticipated this project will be completed during Q4
CA499	P/House)		50,000		50,000	34,908	15,000	49,908 -	92	Underspend	It is anticipated this project will be completed during Q4
CA491	Fire Dampeners - Corporate sites		80,000		80,000	40.463	40.000	80,463		Overspend	It is forecast that this project will be completed during Q4
	Land drainage flood defence schemes - St Marys		,		,	,	,	,		- · · · · · · · · · · · · · · · · · · ·	
CA473	Hemyock	-	50,000		-	-	-	-	-	Slippage	The Environment Agency are the lead organisation on this project. Not expected until at least 24/25
	Land drainage flood defence schemes - Ashleigh Park										
CA420	Bampton	-	87,000		87,000	-	-		87,000	Slippage	The Environment Agency are the lead organisation on this project. Not expected until at least 24/25
CA497	Cemetery Lodge - Structural solution for damp		62,000			-	-	-		Slippage	This project is not expected to be undertaken until 24/25
CA486 CA494	3 Rivers Scheme - Knowle lane, Cullompton 3 Rivers Scheme - Park Road Tiverton	3,087,755 85,085	7,819,000 2.055.000		7,819,000 2,055,000	22,686	-	22,686 -	7,796,314 2,055,000	No Longer Required	No further spend assummed on this project No further spend assummed on this project
CA494 CA493	3 Rivers Scheme - Park Road Tiverton	2,895,372	2,055,000 1.816.630		1,816,630	1,446,457	200,000	1,646,457		No Longer Required Underspend	No numer spent assummer on mis project Forecast Project completion Q4 23/24
CA658	Spin bikes	2,053,372	32,000		32,000	1,440,437	20,550	20,550	11.450	Underspend	Underspend helps offset additional costs on CA645 & CA656
CA661	Leisure - Improved Disabled Toilet facilities - CPT		51,000		51,000	_	63,651	63,651	12,651	Overspend	Funding obtained - CPT £50,625K, design being developed - contract sum £58,651k + £5k consultancy fee
CA656	Fitness Studio renewal of equipment	-	125,000		125,000	-	135,644	135,644	10,644	Overspend	Additional costs offset by forecast underspends on CA657, CA658 & CA659
CA657	Spin bikes including environment improvements	-	32,000		32,000	-	20,550	20,550 -	11,450	Underspend	Underspend helps offset additional costs on CA645 & CA656
CA662	Leisure - Improved Disabled Toilet facilities - CPT	-	46,000		46,000	8,953		8,953 -	37,047	Slippage	Funding obtained - CPT £55,688K, design being developed £80,000 + £5K CONSULTANCY - Might pull the plug as project spend over
CA659	Spin Bikes	-	40,000		40,000	-	20,550	20,550 -		Underspend	Underspend helps offset additional costs on CA645 & CA656
CA663	Leisure - Improved Disabled Toilet facilities - CPT All leisure sites replacement management/site access	-	56,000		56,000	-	27,000	27,000 -	29,000	Slippage	Funding obtained £45,563, design being developed - CPT - £49,063 + £5k consultancy - This project will continue onto 24/25
CA655	system (Hardware Element)		200,000		200,000	-	-		200,000	Slippage	This project is linked with CA642 - spend now anticipated in 2024/25 as new leisure management system required
CA660	CVSC -Phase 3B Salix funding energy saving		396,000		396.000		-		396.000		Bid unsuccessful 3B - MDDC still in talks with Salix re funding which would be 3C which might be successful
CA907	Building Mgmt System for Heating Control	-	103,000		103,000	-	-			Slippage	It is forecast that this project may need to slip into 2024/25 as a tender process is required.
					,						Based on grant cases in the system that are likely to complete this financial year but does not take account of new cases that may complete in
CG201	DFG and other private sector grants	-	442,000		442,000	253,987	315,000	568,987		Overspend	year.
CG201	DFG and other private sector grants DFG and other private sector grants	-	66,000		66,000	63,059	24,300	87,359		Overspend	Additional staff cost for delivery of the programme did not include salary uplift. Did not include staff uplift when budget set.
CG201 CG201	DFG and other private sector grants DFG and other private sector grants	1	5,000 12,000		5,000 12,000	5,064 11,998	1,766 4.538	6,830 16,536	1,830 4.536	Overspend Overspend	Did not include staff uplift when budget set. Did not include staff uplift when budget set.
CA901	Server hardware/software Citrix Replacement		50.000		50,000	11,990	4,556	10,550	50,000	Slippage	Did not include start uptin when budget set. It is anticipated this project will be completed during Q1 24/25
CA902	VM/Storage Area Network		120,000		120,000				120,000	Slippage	It is anticipated this project will be completed during Q1 24/25
CA903	UPS Replacements	-	20,000		20,000	-			20,000		It is anticipated this project will be completed during Q1 24/25
CA904	Laptop/Desktop Refresh	-	150,000		150,000	44,056	95,000	139,056 -	10,944	Underspend	It is anticipated this project will be completed during Q4
CA905	Audio/Video replacement for Phoenix House	-	120,000		120,000	-	120,000	120,000	-		It is anticipated this project will be completed during Q4 subject to eqpt delivery and room availability (Chambers)
CA906	3 Rivers Schemes - Funding envelope	-	12,196,000		12,196,000		-	: -		No Longer Required	No further spend assummed on this project
OA800 OA800	Leasing - Vehicles - Environmental Enforcement Leasing - Vehicles - Grounds Maintenance	-	78,000 109.000		78,000 109.000	78,063 108,775	-	78,063	63 225	Overspend	Projected GF Vehicle Leasing added to Capital Programme Projected GF Vehicle Leasing added to Capital Programme
OA800	Leasing - Vehicles - Grounds Maintenance Leasing - Vehicles - Caretaking Services	1	109,000 53,000		109,000 53,000	108,775 26,715	-	108,775 - 26,715 -		Underspend	Projected GF Vehicle Leasing added to Capital Programme Projected GF Vehicle Leasing added to Capital Programme
OA800	Leasing - Vehicles - Caletaking Services Leasing - Vehicles - Property Services	1	81,000		81,000	80.689		80,689 -	20,203	Underspend Underspend	Projected GF Vehicle Leasing added to Capital Programme
OA800	Leasing - Vehicles - Property Octobes Leasing - Vehicles - Collection of Council Tax		26,000		26,000	26,021	-	26,021		Overspend	Projected GF Vehicle Leasing added to Capital Programme
07.000	3 Rivers Scheme - Riverside Development (rear of		20,000		20,000	20,021		20,021		o voi opona	- Nojokod Ci. Vollisio Educing dadad to Capital Nojokod
CA462	Town Hall) Tiverton	10,727,871	1,911,130		1,911,130	935,664	34,000	969,664 -	941,466	Underspend	Forecast Project completion Q4 23/24
CA305	HFU Scheme 1 - Marshall Close	-	202,000		202,000	185,227	-	185,227 -		Underspend	Works to property not as extensive as expected. Per Cabinet Report 07/03/23
CA306	HFU Scheme 2 - High Street	-	169,000		169,000	160,177	-	160,177 -		Underspend	Works to property not as extensive as expected. Per Cabinet Report 07/03/23
CA587	Shared Prosperity Fund	-	143,267		143,267	98,679	44,588	143,267	-		Capital grant funding forecast to be spend in 23/24
CA588 CA307	Rural England Prosperity Fund HFU Scheme 3 - 15 Temple Crescent	-	204,168	250,000	204,168	76,350	127,818	204,168	- 8.173	Undersnand	Capital grant funding forecast to be spend in 23/24 works to property expected to be around £15,000
CA307 CA308	HFU Scheme 3 - 15 Temple Crescent HFU Scheme 4 - 19a Westexe South	1	-	250,000 150,000	250,000 150,000	220,227 145,177	21,600 6.350	241,827 - 151,527	8,173 1.527	Underspend Underspend	Works to property expected to be around £15,000 Moved £183.473.00 to CA309, miscode
CA308	HFU - 4 Coldridge Rd			225,000	225,000	186,647	35,550	222,197 -	2,803	Underspend	Moved £163,473.00 to CA308, miscode Moved £183,473.00 to CA308, miscode
CA309	HFU - 30 Temple Crescent	- 1		220,000	220,000	185,249	35,550	220,799		Underspend	Cost of works to get ready for occupation approx £10K
CA311	HFU - 9 Hammett Road	-	-	210,000	210,000	-	216,150	216,150	6,150	Overspend	In process of purchasing property plus work required to bring up to lettable standard
CA310	HFU - 68 Belmont Road	-	-	220,000	220,000	-	226,450	226,450	6,450	Overspend	In process of purchasing property plus work required to bring up to lettable standard
CA310	HFU - 67 Knightswood	-	-	190,000	190,000	-	190,400	190,400	400	Overspend	In process of purchasing property plus work required to bring up to lettable standard
CA310	HFU - 8 Hillcrest	-	-	185,000	185,000		190,400	190,400		Overspend	In process of purchasing property plus work required to bring up to lettable standard
	Leasing - Vehicles - Parks & Open Spaces			27,000 6.600	27,000 6.600	26,462 6.590	-	26,462 - 6.590 -		Underspend Underspend	Projected GF Vehicle Leasing added to Capital Programme Projected GF IT Leasing added to Capital Programme
UABUU	Leasing - Eqpt - IT			0,000	0,000	0,590	-	ხ,ეყს -	10	onderspend	i rejected of the Educing added to Capital Programme

			Total Budgeted								
Cost Centr	e Project Title	Prior Year Project Costs	Total Budgeted Capital Programme (2023/24 Onwards)	Adjustment to Approved Capital Programme	Total Deliverable Programme (2023/24)	Actual Expenditure	Forecast Spend in Q4	Total Actual & Forecast Expenditure	Variance	Variance Type	Notes
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's		
											2 Invoices received for QTR4 22/23 were put through In QTR1 23/24 Order number BY59315 - Totalling £90597.55 This has made it look that
CA100	Decent Homes	-	429,000		429,000	476,701	24,000	500,701	71,701		we have a large overspend where in fact we would be on or slightly under budget.
CA161 CA158	Project 4 Project 1	-	210,000 45.000		210,000 45.000	7.400		7.400	- 210,000 - 37,600		Forecast Project completion Q3 24/25 Forecast project completion Q4 24/25
CA156	Project 3		1.500.000		1.500.000	9,481	15,000	24,481	- 1,475,519		Forecast project completion Q4 24/25 Forecast project completion Q4 24/25
CA100	Project 29	1 1	1,100,000		110,000	62.100	13,000	62.100	- 47,900		Forecast project completion Q4 24/25 Forecast project completion Q4 24/25
0,	,		1,100,000		110,000	02,100		02,100	17,000	Chippago	Project due for completion in Q4 23/24 - Total Approved budget £1m to deliver 6 x Net Zero homes. Additional costs associated with Planning
											Permission including mature planting, additional parking & contract inflation. However £668k of additional funding obtained for project (£120k
CA155	Modular Housing - St Andrews, Cullompton	920,316	80,000		80,000	452,467	28,000	480,467	400,467	Overspend	BRLF Fund & 40% from 1:4:1 Receipts) - HRA. Net cost of project is estimated to be circa £270k under budget.
CA171	Project 15	187,527	4,712,000		4,712,000	-	27,000	27,000	- 4,685,000		Forecast project completion Q4 24/25
CA166	Project 18	52,742	1,047,000		1,047,000	-	25,000	25,000	- 1,022,000		Forecast project completion Q4 24/25
CA170	Project 10	88,781	1,611,000		1,611,000	109,800	27,000	136,800	- 1,474,200		Forecast project completion Q4 24/25
CA164	Project 14	49,428	951,000		951,000	53,400	15,000	68,400	- 882,600		Forecast project completion Q4 24/25
CA169	Project 9	82,526	1,217,000		1,217,000	72,000	17,000	89,000	- 1,128,000		Forecast project completion Q4 24/25 Forecast project completion Q4 24/25
CA163	Project 11	79,326	1,821,000		1,821,000	129,484	170,000	299,484	- 1,521,516	Slippage	Forecast project completion Q4 24/25. Note originally this project was planned to be delivered in 25/26 but has been brought forward for
CA162	Project 8		2,600,000		60,000	370,500	_	370,500	210 500	Overspend	delivery in 24/25
CATOZ	Flojecto	1	2,000,000		00,000	370,300	· ·	370,300	310,300	Oversperiu	
											Project due for completion Q4 23/24 - Total approved budget £1.5m to deliver 8 x Net Zero homes. Additional costs associated with Planning Permission - including additional EV charging points & communal glazing & contract inflation. However £852k of funding obtained for project
CA154	Modular Housing - Shapland Place, Tiverton	854,534	645,000		645,000	997.748		997.748	252.740	Overspend	(£160k BRLFT2 Fund & £692k contribution agreed from Homes England. Net cost of project is estimated to be circa £240k under budget.
CA154	Post Hill, Tiverton	2,204,353	20.054.000		2,393,000	42.398]]	42.398		No Longer Required	(Cabinet agreed not to take this project forward due to financial viability.
CATUZ	Old Road Depot remodelling options - forecast	2,204,333	20,034,000		2,353,000	42,350	· ·	42,330	- 2,330,002	No Longer Required	Cabinet agreed not to take this project forward due to infamiliar viability.
CA177	expenditure to maintain operations		50,000		50,000				- 50,000	Slippage	It is forecast that this project will be completed during Q4. However only essential works will be undertaken & therefore may result in slippage
CA124	Queensway (Beech Road) Tiverton (3 units)	330,179	236.000		236.000	202,193	15,000	217.193	- 18.807		Project due to complete in Q4
CA126	Sewerage Treatment Works - Washfield	-	25,000		25,000		,	,	- 25,000		Forecast project completion Q2 24/25
CA100	Garage Mods	-	150,000		150,000	125,601	27,000	152,601	2,601	Overspend	Project delivery assumed on budget at this point in the year but will be monitored carefully
CA100	Roofing	-	600,000		600,000	477,191	107,365	584,556	- 15,444	Slippage	£15,000 to be slipped into the new year for payment of retention in April 2025, but also £15,000 retention to be paid from 2022/23 in April 2024
CA100	Fire Safety	-	50,000	50,000	100,000	86,357	14,000	100,357	357	Overspend	Project delivery assumed on budget at this point in the year but will be monitored carefully
CA100	Window/Doors	-	400,000		400,000	210,390	212,675	423,065		Overspend	Overspend due to additional emergency properties being added
CA100	Heating	-	375,000		375,000	318,503	63,000	381,503	6,503		Project delivery assumed to be slightly over budget at this point in the year but will be monitored carefully
CA111	Renewables	-	250,000		250,000	120,564	87,168	207,732	- 42,268		Project delivery assumed to be under budget at this point in the year but will be monitored carefully
CG200	Adaptations	-	305,000		305,000	234,023	70,000	304,023	- 977	Underspend	Project delivery assumed on budget at this point in the year but will be monitored carefully
CA100 CA100	Void Capital Works Double Glazed Unit Replacement	-	135,000 20,000		135,000 20,000	113,700 20,318	28,469 2.400	142,169 22.718	7,169 2,718	Overspend Overspend	Overspend due to large number of Void properies and works required. Project delivery assumed on budget at this point in the year but will be monitored carefully
CA100	Structural	-	240,000		240,000	190,709	2,400 29,952	22,718	- 19,339		Frojeca delivery assumed on budget at this point in the year but will be monitored carefully Forecast project completion Q1 24/25
CA100	Responsive capital works		90.000		90,000	59,800	22,100	81.900	- 8.100		Project delivery assumed to be slightly under budget at this point in the year but will be monitored carefully
CA180	Project 7		220,000		220,000	204,146	23,854	228,000	8,000		Forecast project completion Q4 23/24
CA181	Project 41	110.544	140.000		140.000	201,110	20,001	-	- 140.000		Forecast project completion Q4 24/25
CA182	Project 28	-	1,100,000		110,000	-	-	-	- 110,000		This project will be moved to a future year in the forthcoming MTFP
CA183	Project 51	-	400,000		40,000	13,122	6,000	19,122	- 20,878	Slippage	Forecast project completion Q4 24/25
CA184	Project 52	-	220,000		22,000	5,610	7,000	12,610	- 9,390		Forecast project completion Q4 24/25
CA185	Project 53	-	230,000		23,000	-	-	-	- 23,000		Forecast project completion Q4 24/25
CA186	Project 5	-	220,000		22,000	-	-	-	- 22,000		Forecast project completion Q4 24/25
CA187	Project 25	-	2,600,000		260,000	160,000	50,000	210,000	- 50,000	Slippage	Forecast project completion Q2 25/26
	D 1 400										Forecast project completion Q4 24/25 Note originally this project was planned to be delivered in 25/26 but has been brought forward for
CA188	Project 37	-	1,800,000		180,000	270,000	-	270,000	90,000	Overspend	delivery in 24/25 causing the 'overspend' as we only had £180k allowed for year 23/24
CA400	Decinet 22		1 200 000		120.000	164 500		161 500	21.500	Overenend	Forecast project completion Q4 24/25. Note originally this project was planned to be delivered in 25/26 but has been brought forward for delivering 14.0 Exemplant to the property of 2/20/25 for the
CA189 CA190	Project 33	1	1,300,000 1,700,000		130,000 170,000	161,500	-	161,500	31,500 - 170,000		delivery in 24/25 causing the 'overspend' as we only had £130k allowed for year 23/24 Forecast project completion Q4 25/26
CA190 CA191	Project 36 Project 20	1	24.940.000		700.000	362.800	_	362.800	- 337,200		Forecast project completion Q4 25/26 Forecast project completion Q4 25/26
OA800	Leasing - Vehicles - HRA	1 1	180.000		180,000	105.578	74.215	179.793		Underspend	Projected HRA Vehicle Leasing added to Capital Programme
OA000	General Fund Subtotals	21,932,377	63,279,195	1,760,600	46,102,795	4,575,404	2,522,352	7,097,755			- specific and a second control of the secon
	HRA Subtotals	4.960.256	75.998.000	50.000	22.004.000	6.225.585	1,188,198	7,097,793	- 14.590.217		
	Grand Totals	26.892.633	139,277,195	1.810.600	68.106.795	10,800,989	3,710,549	14.511.538	- 53.595.257		

^{- 1,474,465} Underspend 1,656,256 overspend - 28,823,132 slippage - 24,953,916 No Longer Required - 53,595,257