

Projected delivery of Affordable Housing for 31/03/14 -01/04/15

Scheme details	Delivery	Comments
11 Authurs Heights, Tiverton	1	Completed
Knowle Lane, Cullompton	9	8 Completed, final unit scheduled for completion on 19/12/14.
Old School Site, Bampton	5	Completed
Town Farm, Templeton	1	Completed
Trenavin, St Georges Hill, Crediton	5	Completion due 18/02/15
Cordwents, Halberton	3	Completion due 14/01/15
Fir Close, Willand	6	Completion due 28/02/15
Kensham Avenue, Bradninch	15	Completion due 02/15
Fannys Lane, Sandford	7	Completion due by 31/03/15
Godfreys Gardens, Bow	6	Completion due by 31/03/15
Total projected delivery	58	

Projected delivery of Affordable Housing for 31/03/15 - 01/04/16

Scheme details	Delivery	Comments
St Andrews Street, Tiverton	14	Completion due August 2015
Silver Street, Willand	7	Awaiting S106. Due to start on site 01/03/15
Howden Court, Tiverton	2	On site. Project completion of 2 out of the 6 AH units
Woodland Close, Bampton	4	Planning granted. Due to start on site imminently
Belmont Hospital, Tiverton	5	On site.
Cummings Nursery, Cullompton	5	Reserved matters going to committee in Feb ' 2015. Project completion of 5 out of the 38
Farleigh Meadows, Tiverton	10	Awaiting decision notice. Project completion of 10 out of the 65 AH units
Yeoford Road, Cheriton Bishop	8	CLT scheme. Full planning application about to come in.
Birchen Lane, Tiverton	4	Planning application submitted.
Burlescombe	6	Planning application due to be submitted early in new year
Total projected delivery	65	