

## 2021/22 Capital Programme Outturn Summary

## General Fund Projects

Code	Scheme	Total Budgeted Capital Programme 2021/22 £	Actual Expenditure 2021/22 £	Slippage to 2022/23 £	To Earmarked Reserve £	(Under) / Overspend £	Notes
<b>Leisure</b>							
CA642	Reception infrastructure review - All sites	120,000	-	120,000		0	Projected project completion Q3 2022/23
CA643	All Leisure Etarmis - Security Swipe - (linked to security project)	30,000	-	30,000		0	Subject to feasibility. If feasible projected project completion Q2 2022/23. Highly likely this cost will be revenue in nature if project does commence
CA644	EVLC - Boilers and CHP	30,000	-	30,000		0	This project will slip - linked to Phase 3 Heating Decarbonisation Fund - Gas boilers would be removed. Projected project completion Q3 2022/23
CA645	EVLC - Fitness Studio renewal of equipment	153,000	-	153,000		0	Forecast project completion Q3 2022/23
CA646	CVSC - Remodelling of Ground Floor	204,000	-	204,000		0	Subject to feasibility and outcome of dual use agreement discussions. Projected project completion Q3 2022/23
<b>Phoenix House</b>							
CA487	Etarmis - Security Swipe - (linked to security project)	50,000	0	50,000		0	Forecast project completion Q3 2022/23 - subject to final design. Highly likely cost will be revenue in nature
<b>Play Areas</b>							
CA472	Open Space Infrastructure (incl Play Areas)	40,000	0	40,000		0	Forecast project completion Q1 2022/23
CA632	Play area refurbishment - Amory Park Tiverton	74,000	0	74,000		0	Forecast project completion Q1 2022/23
CA648	Play Area Chestnut Drive Willand	25,000	0	25,000		0	Forecast project completion Q1 2022/23
<b>MDDC Shops &amp; Industrial Units</b>							
CA584	Market Walk Unit 17 - remodelling options	510,000	0	510,000		0	Forecast project completion Q4 2022/23
CA583	Market Walk - Flat roof replacement	30,000	0			(30,000)	This work as been completed under Capital diminimis and therefore charged to Revenue
<b>Other Projects</b>							
CA491	Fire Dampeners - Corporate sites	80,000	0	80,000		0	Forecast project completion Q1 2022/23
CA485	GP Practice NHS Hub Building	2,175,000	2,175,000			0	Project Complete
CA490	West Exe South - Remodelling - additional parking spaces	90,000	0	90,000		0	Forecast project completion Q1 2022/23
CA473	Land drainage flood defence schemes - St Marys Hemyock	50,000	0	50,000		0	Discussions required with EA and other funding partners to discuss appropriate delivery of this project
CA420	Land drainage flood defence schemes - Ashleigh Park Bampton	87,000	0	87,000		0	Discussions required with EA and other funding partners to discuss appropriate delivery of this project
CA574	Fore Street Flats refurbishment	47,000	0	47,000		0	Scheme subject to acceptable business case. Forecast Project completion in 2023/24
CA576	Tiverton Town Centre improvements	140,000	0	140,000		0	It is anticipated that this project will be completed in Q2 2022/23
CA832	Land acquisition for operational needs	1,000,000	0	1,000,000		0	Subject to securing an appropriate site
CA489	Multi Storey Car Park Phase 2	0	(10,428)			(10,428)	Retention related to 20/21 Project lower than anticipated
CA586	CCTV Equipment MSCP	0	37,498			37,498	CCTV equipment costs to be funded by an EMR
CA834	Recycling Lorry DG63FYS		22,500			22,500	Recycling vehicle over Capital diminimis level to be funded from an EMR
<b>HIF Schemes</b>							
CA719	Cullompton Town Centre Relief Road (HIF bid)	4,009,000	371,131	3,638,000		131	Slippage will roll into 2022/23 as currently the project is working on 'minimal costs' until further clarity on funding is available.
CA720	Tiverton EUE A361 Junction Phase 2 (HIF bid)	223,000	375,288			152,288	Per Cabinet report 03/08/21. Tendering process required for this project and revised report to be brought back to Cabinet regarding delivery contract and associated funding - at this stage forecast additional costs of Circa £1.9m
<b>Economic Development Schemes</b>							
CA582	Hydromills Electricity generation Project - Tiverton Weir	800,000	0	800,000		0	Subject to achieving Planning Permission and acceptable business case
* All Economic Development schemes are subject to acceptable Business Case							
<b>ICT Projects</b>							
CA425	Server farm expansion/upgrades	74,000	0	74,000		0	Forecast project completion Q3 2022/23
CA433	Additional Unified Communications budget	96,000	0	96,000		0	Forecast project completion Q1 2022/23. This Project will be cloud based and will be charged to Revenue
CA496	Hardware replacement of Network Core Switch	80,000	80,902	0		902	Forecast project completion Q1 2022/23, this is in relation to Phoenix House. Additional costs of circa £31k will be funded by ICT EMR in 22/23.
CA492	Final phase of Desktop estate replacement/refresh	48,000	47,712			(288)	Project Complete
CA456	CRM replacement	175,000	0	175,000		0	Forecast project completion Q4 2022/23. This Project will be cloud based and will be charged to Revenue.
CA437	Digital Transformation	33,000	0	33,000		0	Forecast project completion Q3 2022/23. This project will be used for consultancy and will be charged to Revenue
CA480	Lalpac Licensing System replacement	80,000	0	80,000		0	Project to be completed in 2022/23 and has dependency on the CRM Project (CA456). This Project will be cloud based and will be charged to Revenue.

## 2021/22 Capital Programme Outturn Summary (continued)

## General Fund Projects (continued)

Code	Scheme	Total Budgeted Capital Programme 2021/22 £	Actual Expenditure 2021/22 £	Slippage to 2022/23 £	To Earmarked Reserve £	(Under) / Overspend £	Notes
<b>Other General Fund Development Projects</b>							
CA493	3 Rivers Scheme - Bampton	2,631,000	1,018,668	1,612,000		(332)	Forecast project completion 2022/23
CA462	3 Rivers Scheme - Riverside Development (rear of Town Hall) Tiverton	3,035,000	2,422,319	613,000		319	Forecast project completion 2022/23
CA486	* 3 Rivers scheme - Knowle Lane, Cullompton	8,002,000	48,434	7,954,000		434	Forecast project completion 2023/24
CA484	3 Rivers Scheme - Orchard House Halberton	495,000	102,000			(393,000)	Project complete. Underspend as sale proceeds used to fund some of the build costs
CA495	* 3 Rivers Schemes - Future Projects	1,700,000	0	1,700,000		0	Slippage until potential site(s) identified
CA581	Post Hill Tiverton	4,575,000	115,370	4,460,000		370	This project is subject to tendering for delivery provider
CA494	Park Road #	875,000	0	875,000		0	This site is sold subject to contract - expected completion of land sale during 2022/23
	* These schemes require signed loan agreements before they can be progressed further						
	# Delivery of this project is yet to be determined until conclusion of marketing exercise & therefore maybe a Capital Receipt						
<b>Private Sector Housing Grants</b>							
CG201	Disabled Facilities Grants-P/Sector	577,000	470,569		106,431	(0)	} Net underspend of £44k will remain in the EMR
CG208	Loans Scheme - Lendology	0	150,000		(150,000)	0	
<b>Total General Fund Projects</b>		<b>32,443,000</b>	<b>7,426,963</b>	<b>24,840,000</b>	<b>(43,569)</b>	<b>(219,606)</b>	

## Housing Revenue Account Projects

Code	Scheme	Total Budgeted Capital Programme 2021/22 £	Actual Expenditure 2021/22 £	Slippage to 2022/23 £	To Earmarked Reserve £	(Under) / Overspend £	Notes
<b>HRA Projects - Existing Housing Stock</b>							
CA100	Major Repairs to Housing Stock	2,770,000	2,410,649	359,000		(351)	Covid-19 / Brexit has impacted on contract delivery, this will slip into 2022/23 and is mainly in relation to the modernisation contract
CA111	Renewable Energy Fund	250,000	32,640		217,360	0	This underspend will remain in the Renewable Energy EMR
CG200	Home Adaptations - Disabled Facilities	300,000	325,471			25,471	Additional spend to meet demand
<b>Housing Development Schemes</b>							
CA151	Garages Block - Redevelopment	408,000	0	408,000		0	This project will be completed in 2022/23 (Q2) (additional £92k flagged in 22/23 Capital Programme giving total project budget of £500k)
CA147	Affordable Housing/ Purchase of ex RTB	500,000	0			(500,000)	4 RTB Buybacks (please see lines below). 40% of total cost funded by 1:4:1 receipts
CA148	RTB Buyback 16 Somerville Park, Willand	0	190,648			190,648	Please see budget on line CA147 (above)
CA156	RTB Buyback 32 Spruce Park, Crediton	0	181,451			181,451	Please see budget on line CA147 (above)
CA157	RTB Buyback Flat 3, Butler Close, Tiverton	0	117,815			117,815	Please see budget on line CA147 (above)
CA178	RTB Buyback 1 Honiton Road, Cullompton	0	299,141			299,141	Please see budget on line CA147 (above)
CA159	Housing 1-4-1 Scheme - Project 2	0	2,031			2,031	Note in 22/23 Cap Prog - Initial enabling costs
CA152	Post Hill, Tiverton	3,217,000	0	3,217,000		0	This project will cross a number of years and is also reflected in the MTFP
CA124	Queensway (Beech Road) Tiverton (3 units)	550,000	132	550,000		132	An additional £222k approved per Cabinet Report 04/03/21. A further £22k approved per Cabinet Report 26/10/21. Forecast project completion Q3 2022/23
CA141	Round Hill Tiverton- Site	1,500,000	0			(1,500,000)	This project will commence during 2023/24 and has been included in the Capital MTFP
CA146	HRA Regeneration Scheme 1	2,000,000	0			(2,000,000)	This project is being used to deliver modular housing across 2 sites. Shapland Place Tiverton, and St Andrews Estate Cullompton - please see lines below CA154 and CA155
CA154	Modular Housing - Shapland Place, Tiverton	0	101,864	1,023,000		1,124,864	This project is expected to be complete in Q3 22/23. It is hoped that this will be funded in part by a bid to Homes England
CA155	Modular Housing - St Andrews, Cullompton	0	534,389	341,000		875,389	This project is expected to be complete in Q3 22/23
<b>HRA Other Projects</b>							
CA126	Sewerage Treatment Works - Washfield	25,000	0	25,000		0	Forecast project completion Q2 2022/23
<b>Total HRA Projects</b>		<b>11,520,000</b>	<b>4,196,231</b>	<b>5,923,000</b>	<b>217,360</b>	<b>(1,183,409)</b>	

	Total Budgeted Capital Programme 2021/22 £	Actual Expenditure 2021/22 £	Slippage to 2022/23 £	To Earmarked Reserve £	(Under) / Overspend £
<b>CAPITAL PROGRAMME GRAND TOTAL</b>	<b>43,963,000</b>	<b>11,623,193</b>	<b>30,763,000</b>	<b>173,791</b>	<b>(1,403,016)</b>

**Capital Funding Summary****General Fund Projects**

<b>Code</b>	<b>Description</b>	<b>Total Budgeted Funding 2021/22 £</b>	<b>Total Actual Funding 2021/22 £</b>
9801	S106 & Affordable Housing Contributions	50,000	-
9990	Revenue Contribution to Capital EMR	132,000	-
9990	ICT EMR	173,000	128,613
9990	Other EMR	67,000	49,570
9701	Govt Grant (DCLG passported from DCC)	577,000	620,569
9727	New Homes Bonus (GF)	1,546,000	-
9980	Contribution from existing Useable Capital Receipts	358,000	-
9942	Borrowing	28,603,000	5,881,791
9954	Other Capital Grants Unapplied	20,000	-
9959	HIF Funding	917,000	746,419
<b>GF Total</b>		<b>32,443,000</b>	<b>7,426,963</b>

**Housing Revenue Account Projects**

<b>Code</b>	<b>Description</b>	<b>Total Budgeted Funding 2021/22 £</b>	<b>Total Actual Funding 2021/22 £</b>
9980	Useable Capital Receipts	1,262,000	953,864
9980	UCR 1:4:1 replacement homes	970,000	530,243
9710	MRA Reserve	2,770,000	2,410,649
9727	New Homes Bonus (HRA)	42,000	-
9990	Renewable energy EMR	250,000	32,640
9990	Housing Maintenance Fund	1,264,000	195,616
9990	Affordable rents surplus EMR	220,000	72,000
9990	HRA EMR	25,000	-
9942	Borrowing	4,717,000	1,219
<b>HRA Total</b>		<b>11,520,000</b>	<b>4,196,231</b>

**Grand Total**

<b>Total Budgeted Funding 2021/22 £</b>	<b>Total Actual Funding 2021/22 £</b>
<b>43,963,000</b>	<b>11,623,193</b>